

Securing Checklist

1. Head raw water intake Seacock - **CLOSED**
2. Air condition raw water intake In-Line Valve – **CLOSED**
3. Datamarine speed impeller removed Dummy Plug **IN** Pin in place
4. Waste water discharge seacock - **CLOSED**
5. Engine raw water intake seacock - **CLOSED**
6. Galley Sink water discharge seacock - **CLOSED**
7. Ice Box pumped dry
8. Battery Switch set to **2**
9. Porthole over galley sink - **OPEN**
10. All other Portholes - **CLOSED**
11. Pump Bilge Dry
12. Bilge Pump Switch - **Automatic**
13. DC Breakers
 - Main Breaker **ON**
 - Blower **OFF**
 - Cabin Port Lights **OFF**
 - Cabin Starboard Lights **OFF**
 - Running Lights **OFF**
 - Mast Head Lights **OFF**
 - Spreader Lights **OFF**
 - Anchor Light **OFF**
 - Sump Pump **ON**
 - Water Pressure **OFF**
 - Propane **OFF**
 - Instruments **OFF**
14. AC Breakers
 - Main Breaker **ON**
 - Water Heater **OFF**
 - Converter **ON**
 - AC Outlets **OFF**
 - Air Conditioner **OFF**
15. Dock Lines Secured
 - Two (2) Aft
 - Port Spring Line
 - Two (2) Forward
16. Topping Lift Attached to Boom

17. Instrument Covers in place
18. Companion way locked
19. Shore Power Connected
20. Shore Power Cable Secured to Safety Line
21. Jib Sheets (2) Cleated
22. Main Sail Cover Secured
23. Dodger Windows Covers Secured
24. Staysail Cover Secured
25. Anchor Chain Secured